



Grant All-Detail Report Cost Share 2017

Grant Title - 2017 - State Cost-Share Fund (Brown SWCD)

Grant ID - P17-3789

Organization - Brown SWCD

Original Awarded Amount	\$14,757.00	Grant Execution Date	
Required Match Amount	\$3,689.25	Original Grant End Date	12/31/2018
Required Match %	25%	Grant Day To Day Contact	Melanie Krueger
Current Awarded Amount	\$14,757.00	Current End Date	12/31/2020

Budget Summary

	Budgeted	Spent	Balance Remaining*
Total Grant Amount	\$14,757.00	\$14,757.00	\$0.00
Total Match Amount	\$10,622.56	\$10,622.56	\$0.00
Total Other Funds	\$20,424.28	\$20,424.28	\$0.00
Total	\$45,803.84	\$45,803.84	\$0.00

**Grant balance remaining is the difference between the Awarded Amount and the Spent Amount. Other values compare budgeted and spent amounts.*

Budget Details

Activity Name	Activity Category	Source Type	Source Description	Budgeted	Spent	Last Transaction Date	Matching Fund
2017 State Cost Share T&A	Technical/Engineering Assistance	Current State Grant	2017 - State Cost-Share Fund (Brown SWCD)	\$2,951.40	\$2,951.40	8/31/2018	N
FY16-08 Gary Veenstra	Agricultural Practices	Current State Grant	2017 - State Cost-Share Fund (Brown SWCD)	\$2,226.59	\$2,226.59	6/21/2017	N
FY16-08 Gary Veenstra	Agricultural Practices	Landowner Fund	Landowner Match	\$743.75	\$743.75	6/21/2017	Y

Activity Name	Activity Category	Source Type	Source Description	Budgeted	Spent	Last Transaction Date	Matching Fund
FY16-08 Gary Veenstra	Agricultural Practices	Other Funds	2016 - State Cost-Share Fund (Brown SWCD)	\$4,148.41	\$4,148.41	6/21/2017	N
FY16-08 Gary Veenstra	Agricultural Practices	Other Funds	Landowner Match	\$1,381.25	\$1,381.25	6/21/2017	Y
FY16-11 Keith Braulick	Agricultural Practices	Current State Grant	2017 - State Cost-Share Fund (Brown SWCD)	\$970.64	\$970.64	10/9/2018	N
FY16-11 Keith Braulick	Agricultural Practices	Landowner Fund	Landowner Match	\$324.25	\$324.25	10/9/2018	Y
FY16-11 Keith Braulick	Agricultural Practices	Other Funds	2016 - State Cost-Share Fund (Brown SWCD)	\$900.00	\$900.00	10/9/2018	N
FY16-11 Keith Braulick	Agricultural Practices	Other Funds	Landowner Match	\$299.30	\$299.30	10/9/2018	Y
FY17-01 Haala Properties	Conservation Drainage	Current State Grant	2017 - State Cost-Share Fund (Brown SWCD)	\$300.00	\$300.00	12/20/2017	N
FY17-01 Haala Properties	Conservation Drainage	Landowner Fund	Landowner Match	\$290.00	\$290.00	12/20/2017	Y
FY17-02 Ron Remus	Conservation Drainage	Current State Grant	2017 - State Cost-Share Fund (Brown SWCD)	\$600.00	\$600.00	11/15/2017	N
FY17-02 Ron Remus	Conservation Drainage	Landowner Fund	Landowner Match	\$270.00	\$270.00	11/15/2017	Y
FY17-03 Norman Krienke	Conservation Drainage	Current State Grant	2017 - State Cost-Share Fund (Brown SWCD)	\$1,200.00	\$1,200.00	12/14/2018	N
FY17-03 Norman Krienke	Conservation Drainage	Landowner Fund	Landowner Match	\$745.00	\$745.00	12/14/2018	Y
FY17-04 Michael Moldan	Agricultural Practices	Current State Grant	2017 - State Cost-Share Fund (Brown SWCD)	\$5,118.98	\$5,118.98	12/14/2018	N
FY17-04 Michael Moldan	Agricultural Practices	Federal Funds	Federal EQIP Funds	\$10,016.32	\$10,016.32	12/14/2018	N
FY17-04 Michael Moldan	Agricultural Practices	Landowner Fund	Landowner Match	\$5,961.20	\$5,961.20	12/14/2018	Y
FY17-05 Gary Veenstra	Agricultural Practices	Current State Grant	2017 - State Cost-Share Fund (Brown SWCD)	\$1,389.39	\$1,389.39	9/9/2020	N
FY17-05 Gary Veenstra	Agricultural Practices	Federal Funds	Federal EQIP Funds	\$3,679.00	\$3,679.00	9/9/2020	N

Activity Name	Activity Category	Source Type	Source Description	Budgeted	Spent	Last Transaction Date	Matching Fund
FY17-05 Gary Veenstra	Agricultural Practices	Landowner Fund	Landowner Match	\$2,288.36	\$2,288.36	9/9/2020	Y

Activity Details Summary

Activity Details	Total Action Count	Total Activity Mapped	Proposed Size / Unit	Actual Size / Unit
172M - Alternative Tile Intake - Gravel Inlet	1	1	4 COUNT	1 COUNT
172M - Alternative Tile Intake - Gravel Inlet	2	2	2 COUNT	2 COUNT
412 - Grassed Waterway and Swales	1	2	350 LINEAR FEET	350 LINEAR FEET
172M - Alternative Tile Intake - Gravel Inlet	4	4	4 COUNT	4 COUNT
600 - Terrace	1	1	600 LINEAR FEET	1092 LINEAR FEET
638 - Water and Sediment Control Basin	2	3	1 COUNT	1 COUNT

Proposed Activity Indicators

Activity Name	Indicator Name	Value & Units	Waterbody	Calculation Tool	Comments
---------------	----------------	---------------	-----------	------------------	----------

Final Indicators Summary

Indicator Name	Total Value	Unit
SEDIMENT (TSS)	205.06	TONS/YR
SOIL (EST. SAVINGS)	205.06	TONS/YR
PHOSPHORUS (EST. REDUCTION)	211.31	LBS/YR

Grant Activity

Grant Activity - 2017 State Cost Share T&A

Description

FY17 T/A - Cost-Share Grant

Technical and Administration activities to encumber and pay out a cost-share contract for the FY2017 Cost-Share Grant including Contract Payouts and Reporting. Technical work will be performed by NRCS Staff or SCTSA Staff and assisted by SWCD Staff. Grant administration work and contract administration work will be performed by SWCD Staff with assistance, as needed for technical information, by the NRCS or SCTSA staff.

TAA (technical approval authority) for projects will be performed by: William Moldestad, RCRCRCA Engineer; Tom Peterson, NRCS Technician; or Ryan Jones, SCTSA Engineer

Category	TECHNICAL/ENGINEERING ASSISTANCE		
Start Date	24-Aug-16	End Date	31-Aug-18
Has Rates and Hours?	No		
Actual Results	<p>2017 State Cost Share T&A (Final Report)</p> <p>Technical and Administration activities performed by SWCD staff to encumber funds and manage cost-share contracts for the FY17 State Cost-Share Grant including, but not limited to, site investigations/project development, contract sign-ups and payouts, reporting, landowner meetings and site visits, project management, grant administration, and assisting technical representatives on projects with technical work such as surveys and field inspections. Technical representatives for projects are NRCS, SCTSA engineer, or RCRCRCA engineer with appropriate TAA/JAA or PE license for the project, with assistance from SWCD staff. Contract coordination and administrative sign-off performed by SWCD.</p> <p>\$2,951.40 T&A funds were fully expensed as of 8/31/18 for engineering services and SWCD staff time.</p> <p>2016- \$24.93</p> <p>*Doug Goodrich, District Manager - \$24.93, (.5hrs @ 49.85)</p> <p>2017- \$2,199.10</p> <p>*Jeremy Groskreutz, District Technician - \$262.00 (8hrs @ 32.75)</p> <p>*Heather Hansen, District Technician - \$783.20 (22hrs @35.60)</p> <p>*Melanie Krueger, District Manager - \$668.96 (16hrs @41.81)</p> <p>*Technical Engineering services, Moldestad - \$484.94</p> <p>2018- \$727.37</p> <p>*Melanie Krueger, District Manager - \$128.50 (3hrs @42.83)</p> <p>*Alan Gleisner, District Technician - \$618.31 (15.5hrs @39.89 less 19.44 adjustment)</p> <p>All practices were designed and installed to USDA NRCS FOTG practice standards or professionally accepted engineering practice standards. Technical Approval Authority for projects is listed below. All have TAA/JAA for the practices designed and/or inspected.</p> <p>FY16-08, FY17-01, FY17-02, FY17-03: William Moldestad, RCRCRCA Engineer</p> <p>FY16-11: Ryan Jones, SCTSA Engineer</p> <p>FY17-04, FY17-05: NRCS Engineer</p>		

Grant Activity - FY16-08 Gary Veenstra			
Description	FY16-08 Gary Veenstra - 475ft Farmable WASC0B in Stately 9		
Category	AGRICULTURAL PRACTICES		
Start Date	19-Apr-17	End Date	21-Jun-17
Has Rates and Hours?	No		
Actual Results	Installation of a water and sediment control basin in Stately 9 as designed by engineer		

Activity Action - FY16-08 Gary Veenstra			
Practice	638 - Water and Sediment Control Basin	Count of Activities	1
Description	Installation of a WASC0B system in Stately 9 as designed		
Proposed Size / Units	1.00 COUNT	Lifespan	10 Years
Actual Size/Units	1.00 COUNT	Installed Date	21-Jun-17
Mapped Activities	1 Point(s)	Technical Assistance Provider	

Final Indicator for FY16-08 Gary Veenstra			
Indicator Name	PHOSPHORUS (EST. REDUCTION)	Value	30.39
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) LBS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	29017 - Mound Creek (Cottonwood River)		

Final Indicator for FY16-08 Gary Veenstra			
Indicator Name	SEDIMENT (TSS)	Value	30.39
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	29017 - Mound Creek (Cottonwood River)		

Final Indicator for FY16-08 Gary Veenstra			
Indicator Name	SOIL (EST. SAVINGS)	Value	30.39
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	29017 - Mound Creek (Cottonwood River)		

Grant Activity - FY16-11 Keith Braulick

Description	FY16-11 Cost Share contract with Keith Braulick for a Grassed Waterway practice		
Category	AGRICULTURAL PRACTICES		
Start Date	10-Apr-18	End Date	09-Oct-18
Has Rates and Hours?	No		
Actual Results	Installation of 350ft grassed waterway in North Home 18 as designed		

Activity Action - FY16-11 Keith Braulick

Practice	412 - Grassed Waterway and Swales	Count of Activities	1
Description	Installed 350ft grassed waterway in North Home 18		
Proposed Size / Units	350.00 LINEAR FEET	Lifespan	10 Years
Actual Size/Units	350.00 LINEAR FEET	Installed Date	3-Oct-18
Mapped Activities	2 Polygon(s)	Technical Assistance Provider	

Final Indicator for FY16-11 Keith Braulick

Indicator Name	PHOSPHORUS (EST. REDUCTION)	Value	21.13
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) LBS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	28015 - Middle MN		

Final Indicator for FY16-11 Keith Braulick

Indicator Name	SEDIMENT (TSS)	Value	18.38
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	28015 - Middle MN		

Final Indicator for FY16-11 Keith Braulick

Indicator Name	SOIL (EST. SAVINGS)	Value	18.38
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	28015 - Middle MN		

Grant Activity - FY17-01 Haala Properties			
Description	Cost share contract for installation of 4 alternative tile intakes to replace open field intakes.		
Category	CONSERVATION DRAINAGE		
Start Date	16-Aug-17	End Date	20-Dec-17
Has Rates and Hours?	No		
Actual Results	1 of 4 that were planned was installed. The 3 cancelled were not installed in the contracted location. 1 alternative tile intake was installed as contracted to replace an open intake in Home 32.		

Activity Action - FY17-01 Haala Properties			
Practice	172M - Alternative Tile Intake - Gravel Inlet	Count of Activities	1
Description	Installation of 1 alternative tile intake (replaced existing open field intake) in Home 32.		
Proposed Size / Units	4.00 COUNT	Lifespan	10 Years
Actual Size/Units	1.00 COUNT	Installed Date	20-Dec-17
Mapped Activities	1 Point(s)	Technical Assistance Provider	

Final Indicator for FY17-01 Haala Properties			
Indicator Name	SOIL (EST. SAVINGS)	Value	1
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	Other
Waterbody	29015 - Cottonwood River		

Final Indicator for FY17-01 Haala Properties			
Indicator Name	PHOSPHORUS (EST. REDUCTION)	Value	1.5
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) LBS/YR	Calculation Tool	Other
Waterbody	29015 - Cottonwood River		

Final Indicator for FY17-01 Haala Properties			
Indicator Name	SEDIMENT (TSS)	Value	1
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	Other
Waterbody	29015 - Cottonwood River		

Grant Activity - FY17-02 Ron Remus			
Description	Contract for installation of 2 alternative intakes to replace existing open intakes in Eden 32.		
Category	CONSERVATION DRAINAGE		
Start Date		End Date	
Has Rates and Hours?	No		
Actual Results			

Activity Action - FY17-02 Ron Remus			
Practice	172M - Alternative Tile Intake - Gravel Inlet	Count of Activities	2
Description	Installed 2 alternative tile intakes (replace existing open intakes in field) in Eden 25.		
Proposed Size / Units	2.00 COUNT	Lifespan	10 Years
Actual Size/Units	2.00 COUNT	Installed Date	15-Nov-17
Mapped Activities	2 Point(s)	Technical Assistance Provider	

Final Indicator for FY17-02 Ron Remus			
Indicator Name	SOIL (EST. SAVINGS)	Value	2
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	Other
Waterbody	28015 - Middle Minnesota		

Final Indicator for FY17-02 Ron Remus			
Indicator Name	PHOSPHORUS (EST. REDUCTION)	Value	3
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) LBS/YR	Calculation Tool	Other
Waterbody	28015 - Middle Minnesota		

Final Indicator for FY17-02 Ron Remus			
Indicator Name	SEDIMENT (TSS)	Value	2
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	Other
Waterbody	28015 - Middle Minnesota		

Grant Activity - FY17-03 Norman Krienke			
Description	Contract for installation of 4 alternative tile intakes to replace open field intakes in Milford 19 and 30.		
Category	CONSERVATION DRAINAGE		
Start Date	12-Jun-18	End Date	14-Dec-18
Has Rates and Hours?	No		
Actual Results	Installed 4 alternative tile intakes to replace open field intakes as planned in Milford 19 and 30.		

Activity Action - FY17-03 Norman Krienke			
Practice	172M - Alternative Tile Intake - Gravel Inlet	Count of Activities	4
Description	Replaced 4 open field intakes with 4 alternative tile intakes as planned in Milford 19 and 30.		
Proposed Size / Units	4.00 COUNT	Lifespan	10 Years
Actual Size/Units	4.00 COUNT	Installed Date	14-Dec-18
Mapped Activities	4 Point(s)	Technical Assistance Provider	

Final Indicator for FY17-03 Norman Krienke			
Indicator Name	SOIL (EST. SAVINGS)	Value	4
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	Other
Waterbody	29015 - Cottonwood River Watershed		

Final Indicator for FY17-03 Norman Krienke			
Indicator Name	PHOSPHORUS (EST. REDUCTION)	Value	6
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) LBS/YR	Calculation Tool	Other
Waterbody	29015 - Cottonwood River Watershed		

Final Indicator for FY17-03 Norman Krienke			
Indicator Name	SEDIMENT (TSS)	Value	4
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	Other
Waterbody	29015 - Cottonwood River Watershed		

Grant Activity - FY17-04 Michael Moldan			
Description	Contract for a WASCOB in Leavenworth 15		
Category	AGRICULTURAL PRACTICES		
Start Date	14-Aug-18	End Date	14-Dec-18
Has Rates and Hours?	No		
Actual Results	Installed a WASCOB as designed by NRCS in Leavenworth 15. This project was co-funded with EQIP contract. NRCS was technical authority.		

Activity Action - FY17-04 Michael Moldan			
Practice	638 - Water and Sediment Control Basin	Count of Activities	1
Description	Installed WASCOB system in Leavenworth 15 as designed		
Proposed Size / Units	1.00 COUNT	Lifespan	10 Years
Actual Size/Units	1.00 COUNT	Installed Date	14-Dec-18
Mapped Activities	2 Point(s)	Technical Assistance Provider	

Final Indicator for FY17-04 Michael Moldan			
Indicator Name	PHOSPHORUS (EST. REDUCTION)	Value	70.125
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) LBS/YR	Calculation Tool	Other
Waterbody	29015 - Cottonwood River Watershed		

Final Indicator for FY17-04 Michael Moldan			
Indicator Name	SEDIMENT (TSS)	Value	70.125
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	Other
Waterbody	29015 - Cottonwood River Watershed		

Final Indicator for FY17-04 Michael Moldan			
Indicator Name	SOIL (EST. SAVINGS)	Value	70.125
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	Other
Waterbody	29015 - Cottonwood River Watershed		

Grant Activity - FY17-05 Gary Veenstra			
Description	Contract for a Terrace project in Stately 9		
Category	AGRICULTURAL PRACTICES		
Start Date	9-Oct-18	End Date	09-Sep-20
Has Rates and Hours?	No		
Actual Results	Installed a Terrace as designed by NRCS in Stately 9. This project was co-funded with EQIP contract. NRCS was technical authority.		

Activity Action - FY17-05 Gary Veenstra			
Practice	600 - Terrace	Count of Activities	1
Description	Installation of a Terrace in Stately 9		
Proposed Size / Units	600.00 LINEAR FEET	Lifespan	10 Years
Actual Size/Units	1,092.00 LINEAR FEET	Installed Date	9-Sep-20
Mapped Activities	1 Polygon(s)	Technical Assistance Provider	NRCS

Final Indicator for FY17-05 Gary Veenstra			
Indicator Name	PHOSPHORUS (EST. REDUCTION)	Value	79.16
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) LBS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Cottonwood Watershed		

Final Indicator for FY17-05 Gary Veenstra			
Indicator Name	SEDIMENT (TSS)	Value	79.16
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Cottonwood Watershed		

Final Indicator for FY17-05 Gary Veenstra			
Indicator Name	SOIL (EST. SAVINGS)	Value	79.16
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody	Cottonwood Watershed		

Grant Attachments

Document Name	Document Type	Description
2017 Amended Grant Agreement	Grant Agreement Amendment	
2017 Cost Share Amendment EXECUTED	Grant Agreement Amendment	
2017 Cost Share Amendment EXECUTED	Grant Agreement Amendment	
2017 Cost Share Grant_All Detail Report	Grant	2017 - State Cost-Share Fund (Brown SWCD)
2017 Cost Share Grant_Financial Report	Grant	2017 - State Cost-Share Fund (Brown SWCD)
2017 Cost Share Grant_Program Logs	Grant	2017 - State Cost-Share Fund (Brown SWCD)
2017 SWCD Programs and Operations Addendum	Grant Agreement	2017 Programs and Operations Addendum - Brown SWCD
2017 SWCD Programs and Operations Addendum executed	Grant Agreement	2017 Programs and Operations Addendum - Brown SWCD
All Details Report	Workflow Generated	Workflow Generated - All Details Report - 12/07/2020
All Details Report	Workflow Generated	Workflow Generated - All Details Report - 02/20/2019
All Details Report	Workflow Generated	Workflow Generated - All Details Report - 01/30/2017
All Details Report	Workflow Generated	Workflow Generated - All Details Report - 03/03/2020
All Details Report	Workflow Generated	Workflow Generated - All Details Report - 01/29/2018
All Details Report	Workflow Generated	Workflow Generated - All Details Report - 02/09/2018
All Details Report	Workflow Generated	Workflow Generated - All Details Report - 09/11/2020
All Details Report	Workflow Generated	Workflow Generated - All Details Report - 02/05/2017
All Details Report	Workflow Generated	Workflow Generated - All Details Report - 01/21/2020
All Details Report	Workflow Generated	Workflow Generated - All Details Report - 01/26/2019
Grant Agreement Amendment	Grant	2017 - State Cost-Share Fund (Brown SWCD)